

TENDRING LOCAL HIGHWAYS PANEL MEETING AGENDA

Date:	Friday 20 th January 2023
Time:	10:00 hrs
Venue:	Hybrid Meeting – Connaught Room, Clacton Town Hall.
Chairman:	CC Member Mark Platt
Vice Chairman:	CC Member Alan Goggin
Panel Members:	CC Member Carlo Guglielmi, CC Member Ivan Henderson, CC Member Paul Honeywood, CC Member Dan Land, CC Member Mick Skeels, CC Member Mark Stephenson, TDALC Cllr Frank Belgrove
TDC Panel Members:	Cllr Zoe Fairley, Cllr Gina Placey, Cllr Graham Steady, Cllr Nick Turner
Officers:	EH James Drabwell – Highway Liaison Officer Dan Maclean – Highways Team Leader
Secretariat:	TDC Emma Haward

Page	Item	Subject	Lead	Paper
	1	Welcome & Introductions	Chairman	Verbal
	2	Apologies for Absence	Chairman	Verbal
	3	Minutes of meeting held on 29 th September 2022 to be agreed as a correct record	Chairman	Verbal
	4	Matters arising from minutes of previous meeting	Chairman	Verbal
	5	Member Questions via member	Mark Platt	Verbal
	6	Report on Funded Schemes 2021/22	James Drabwell	Report 1
	7	Report on Schemes Awaiting Funding	James Drabwell	Report 2
	8	2021/22 Panel meeting dates - ❖ Date of next meeting: March 31 st 2023	Chairman	Verbal

- ✚ Any member of the public wishing to attend the Tendring Local Highways Panel (LHP) must arrange a formal invitation from the Chairman no later than 1 week prior to the meeting.
Any public questions should be submitted to the Highway Liaison Officer no later than 1 week before the LHP meeting date; James.Drabwell@essexhighways.org

**MINUTES OF THE TENDRING LOCAL HIGHWAYS PANEL
THURSDAY 29th SEPTEMBER 2022 AT 10.00AM
HELD IN THE CONNAUGHT ROOM, TOWN HALL, CLACTON
WITH A REMOTE OPTION AVAILABLE**

Chairman:	CC Member: Cllr Platt
Vice-Chairman:	CC Member: Cllr Goggin
Panel Members:	CC Members: Cllrs Skeels and Stephenson
TDC Panel Members:	TDC Members: Cllrs Placey, Steady and Turner
TDALC Member:	Cllr Belgrove (TDALC representative)
Officers:	EH James Drabwell – Highway Liaison Officer EH Dan Maclean - Senior Highway Liaison Officer
Secretariat:	TDC Lizzie Ridout - Leadership Support Manager
Observer:	Bridget Tighe - Parish Clerk at Lawford Parish Council

Item		Owner
1.	Welcome & Introductions Cllr Platt welcomed those present to the meeting, including Bridget Tighe, Parish Clerk at Lawford Parish Council.	Chair
2.	Apologies for absence Apologies for absence were submitted from ECC Cllrs Guglielmi, Henderson, Honeywood and Land, and TDC Cllr Fairley.	Chair
3.	Minutes of meeting held on 7th July 2022 to be agreed as a correct record The minutes of the meeting held on 7 th July 2022 were agreed as a correct record, subject to the deletion of a duplicated comment from Cllr Belgrove.	Chair
4.	Matters arising from minutes of previous meeting <ul style="list-style-type: none"> • Cllr Turner raised the issue of the PROW on the seafront between Frinton and Holland becoming a cycle route. Officers were due to visit the site. • Vegetation encroaching on cycle paths hasn't been cut back. This has also affected the Coastal Path. • Cllr Goggin highlighted the small change to the format of the minutes which included the stage at which a particular scheme had been agreed for funding, under Schemes Awaiting Funding. • Cllr Goggin advised that the Rangers had received their funding for the year. Cllr Platt suggested that officers would bring a paper which gave an up to date position of the Rangers of what they can and can't undertake, 	Chair

	and who can request work. It was also suggested to invite Alan Howard or James Ennos to attend the next meeting.																																					
5.	<p>Member questions</p> <ul style="list-style-type: none"> Following a recent TDALC meeting it was asked if funding could be diverted to tackle existing infrastructure, maintenance and vegetation blocking. Cllr Belgrove would write to Cllr Platt and Cllr Scott. Cllr Steady stated that he personally found the processes and procedures of the Local Highways Panel confusing.” The Chairman acknowledged his comments and suggested that anyone on the panel with similar issues should refer to their County Councillor. 																																					
6.	<p>Report on Funded Schemes 2021/22 The report provided an update on the current position of all the schemes which the Tendring Local Highway Panel had recommended for inclusion in their 2021/22 programme.</p> <table border="1" data-bbox="316 857 1334 1456"> <thead> <tr> <th colspan="3">Budget Summary</th> </tr> </thead> <tbody> <tr> <td colspan="3">1. LHP Funding 2022/23</td> </tr> <tr> <td>LHP funding 2022/23</td> <td></td> <td>£395,200</td> </tr> <tr> <td>Reduction for Countywide Casualty Reduction Schemes</td> <td></td> <td>£57,798</td> </tr> <tr> <td></td> <td>Sub-Total</td> <td>£337,402</td> </tr> <tr> <td>LHP additional funding 2021/22</td> <td></td> <td>£110,000</td> </tr> <tr> <td>LHP additional funding 2022/23</td> <td></td> <td>£200,000</td> </tr> <tr> <td></td> <td>Total</td> <td>£647,402</td> </tr> <tr> <td colspan="3">2. Budget Summary 2022/23</td> </tr> <tr> <td>Total LHP budget 2022/23</td> <td></td> <td>£647,402</td> </tr> <tr> <td>Scheme Recommendations/Slipped Schemes</td> <td></td> <td>£442,500</td> </tr> <tr> <td></td> <td>Remaining budget to allocate</td> <td>£204,902</td> </tr> </tbody> </table> <p>Members were reminded that the costs supplied were budget allocations only and there was the possibility that a final scheme cost could change dependant on issues which may arise especially during detailed design and construction. The panel would be informed of any budget adjustments required.</p> <p>Officers confirmed that funds allocated to schemes which had not completed in this financial year would be carried over to 2022-23, and the remaining budget to allocate of £204,902 would be rolled forward to next year.</p> <p>Cllr Platt advised that he and Cllr Goggin had written to the Cabinet Member, Cllr Lee Scott, to ask for alternative options, which could enable schemes to be expedited sooner, and this would be explored with officers.</p> <p>Cllr Goggin reported that the items 5-9 inclusive on page 8 of the report should be at the implementation stage, rather than the design stage.</p>	Budget Summary			1. LHP Funding 2022/23			LHP funding 2022/23		£395,200	Reduction for Countywide Casualty Reduction Schemes		£57,798		Sub-Total	£337,402	LHP additional funding 2021/22		£110,000	LHP additional funding 2022/23		£200,000		Total	£647,402	2. Budget Summary 2022/23			Total LHP budget 2022/23		£647,402	Scheme Recommendations/Slipped Schemes		£442,500		Remaining budget to allocate	£204,902	Officers
Budget Summary																																						
1. LHP Funding 2022/23																																						
LHP funding 2022/23		£395,200																																				
Reduction for Countywide Casualty Reduction Schemes		£57,798																																				
	Sub-Total	£337,402																																				
LHP additional funding 2021/22		£110,000																																				
LHP additional funding 2022/23		£200,000																																				
	Total	£647,402																																				
2. Budget Summary 2022/23																																						
Total LHP budget 2022/23		£647,402																																				
Scheme Recommendations/Slipped Schemes		£442,500																																				
	Remaining budget to allocate	£204,902																																				

	<p>Officers undertook to review the message around the implementation of LTEN192019 Walton-on-the-Naze signage review with Cllr Platt.</p> <p>Scheme LTEN195004 B1027 Flag Hill, St Osyth - Passenger Transport Improvements should be at the implementation stage.</p> <p>Cllr Stephenson raised that scheme LTEN213006 Kings Parade, Holland-on-Sea did not appear on the funded list for implementation.</p> <p>Scheme LTEN212008 Norwood Way, Walton-on-the-Naze Parking Improvements would be taken to the Cabinet Member for further discussion.</p> <p>Cllr Belgrove questioned whether scheme LTEN223041 Dunthorpe Road, Silett Close Bollard replacement would come under maintenance. Officers clarified that some maintenance could be packaged as an improvement scheme and this was one of those schemes.</p>													
<p>7.</p>	<p>Report on Schemes Awaiting Funding</p> <p>The Schemes Awaiting Funding List identified those scheme requests, which had been received for the consideration of the Panel.</p> <p>The Panel was asked to review the schemes on the Schemes Awaiting Funding List and consider their further scheme funding recommendations for those they wished to see delivered in 2022/23. The remaining 2022/23 budget to allocate was £.</p> <p>The Panel would also remove any schemes they did not wish to consider for future funding.</p> <p>There were currently Schemes Awaiting Funding with an estimated cost of £79,000 as shown in the summary below:-</p> <table border="1" data-bbox="501 1346 1157 1727"> <thead> <tr> <th>Scheme Type</th> <th>Estimated Scheme Costs</th> </tr> </thead> <tbody> <tr> <td>Traffic Management</td> <td>£42,500</td> </tr> <tr> <td>Passenger Transport</td> <td>£23,000</td> </tr> <tr> <td>Walking</td> <td>£13,500</td> </tr> <tr> <td>Public Rights of Way</td> <td>£0</td> </tr> <tr> <td>Total</td> <td>£79,000</td> </tr> </tbody> </table> <p>Cllr Stephenson asked for clarification on the delays of bus shelters. Cllr Goggin advised that new bus shelters had been paused as officers wanted to explore the advertising potential which would cover the implementation and maintenance. Since the Covid-19 pandemic however, demand for advertising had reduced dramatically and had not yet increased. Cllr Stephenson undertook to obtain an update on the countywide audit from Cllr Scott.</p>	Scheme Type	Estimated Scheme Costs	Traffic Management	£42,500	Passenger Transport	£23,000	Walking	£13,500	Public Rights of Way	£0	Total	£79,000	<p>Officers</p>
Scheme Type	Estimated Scheme Costs													
Traffic Management	£42,500													
Passenger Transport	£23,000													
Walking	£13,500													
Public Rights of Way	£0													
Total	£79,000													

	<p>Cllr Belgrove reported good support for scheme LTEN182015 Alresford Road, Elmstead - Speed limit.</p> <p>Cllr Turner requested an update on scheme LTEN212023, Holland Road, Frinton-on-Sea - Salt bin - Officers advised that a new bin would be installed with salt in it.</p> <p>Cllr Goggin raised schemes LTEN202023, 202024, 202025, 202026 and 202027 and advised he would like to provide an idea of figures which were £5,000, £4,000. £3,000, £5,500 and £4,000 respectively.</p> <p>Scheme LTEN222043 (total scheme) Kirby Cross, Thorpe Road B1033 - Village gateway installation was agreed to be funded.</p> <p>Cllr Belgrove requested a statement from officers with an update on scheme LTEN183006 Colchester Road, Elmstead - Crossing point. Officers advised that the cost was yet to be attributed, but will then go to the LHP panel for approval to fund. Cllr Belgrove advised that the scheme was supported by TDALC. Update to be sent to Cllr Guglielmi.</p> <p>Scheme LTEN213010 Princes Esplanade, Walton-on-the-Naze - Crossing improvement was to be retained as new data had been received.</p> <p>Duplication on final page of the report re scheme LTEN183006.</p>	
<p>8.</p>	<p>2022/23 Panel meeting dates:</p> <ul style="list-style-type: none"> • Thursday 15th December 2022 at 10am with a hybrid option. • March 2023 <p>Cllr Platt thanked everyone for attending, especially to James Drabwell and his hard work.</p> <p>Cllr Goggin reported that he was leading a task and finish group at ECC looking at Local Highways Panels. Among the issues they were looking at was trying to prioritise schemes with a grading system. The report would go back to the Scrutiny Committee in October.</p> <p>Cllr Belgrove asked if officers could ensure that the Member Guides were up to date.</p> <p>The meeting closed at 11:27am.</p>	<p>All</p>

TENDRING HIGHWAY PANEL REPORT 1 - FUNDED SCHEMES LIST

This report provides an update on the current position of all the schemes which the Tendring Local Highway Panel has recommended for inclusion in their 2022/23 programme.

Budget Summary		
1. LHP Funding 2022/23		
LHP funding 2022/23		£395,200
Reduction for Countywide Casualty Reduction Schemes		£57,798
	Sub-Total	£337,402
LHP additional funding 2021/22		£110,000
LHP additional funding 2022/23		£200,000
	Total	£647,402
2. Budget Summary 2022/23		
Total LHP budget 2022/23		£647,402
Scheme Recommendations/Slipped Schemes		£447,000
	Remaining budget to allocate	£200,402

Within the programme the dates given as Quarters 1 to 4, refer to the financial year as follows –

- Q1 - Quarter 1 – April to June
- Q2 - Quarter 2 – July to September
- Q3 - Quarter 3 – October to December
- Q4 - Quarter 4 – January to March

Members are reminded that the costs supplied are budget allocations only and there is the possibility that a final scheme cost could change dependant on issues which may arise especially during detailed design and construction. The panel will be informed of any budget adjustments required.

Funded Schemes 2022-23

Total Value of Schemes	£447,000
-------------------------------	-----------------

Completed	Update
------------------	---------------

Ref	Scheme name	Description	Division	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
1	London Road, Little Clacton - Zebra crossing	Detailed design of a Zebra Crossing within the vicinity of no 11.	Tendring Rural East	Little Clacton	Walking	Implementation	LTEN183001	£92,000		COMPLETED
2	Beaumont-cum-Moze - Signage review	Detailed design to identify any remedial works and further signage improvements that could be made.	Tendring Rural East	Beaumont-cum-Moze	Traffic Management	Design	LTEN192001	£4,000		COMPLETED
3	Walton-on-the-Naze - Signage review	Signage review of Walton Town Centre to identify any improvements that could be made.	Frinton and Walton	Frinton And Walton	Traffic Management	Design	LTEN192019	£6,000		COMPLETED
4	St Osyth Road, Alresford - Speed Limit and Gateways	Detailed design of gateway improvements and speed limit amendments.	Brightlingsea	Alresford	Traffic Management	Design	LTEN202023	TBC	Informal consultation letters delivered.	Q4
5	Clacton Road, Thorrington - Speed Limit and Gateways	Detailed design of gateway features, as well as speed limit amendments.	Brightlingsea	Thorrington	Traffic Management	Design	LTEN202024	TBC	Informal consultation letters delivered.	Q4
6	Flag Hill, Great Bentley - Signing and Lining	feasibility study into potential parking, signing and junction improvements.	Brightlingsea	Great Bentley	Traffic Management	Design	LTEN202025	TBC	Informal consultation letters delivered.	Q4
7	Hollybush Hill, St Osyth - Speed Limit	Detailed design of speed limit amendments and vegetation clearance works.	Brightlingsea	Various	Traffic Management	Design	LTEN202026	TBC	Informal consultation letters delivered.	Q4
8	B1027 - Signage Review	Detailed design of signage improvements within the extents provided.	Various	Various	Traffic Management	Design	LTEN202027	TBC	Informal consultation letters delivered.	Q4
9	Colchester Road, Elmstead - Crossing point	Perceived speeding issues and pedestrians experiencing issues crossing the road.	Tendring Rural West	Elmstead	Walking	Design	LTEN183006	N/A	Email vote agreed to fund the design (Feasibility included) ITS taking the lead.	Q4
10	Station Road, Clacton-on-Sea - Bus cage	Extending the bus cage.	Clacton West	Unparished	Passenger Transport	Total scheme	LTEN195001	£5,000	Completed October 2022	COMPLETED

Funded Schemes 2022-23

Total Value of Schemes	£447,000	Completed	Update
------------------------	-----------------	-----------	--------

Ref	Scheme name	Description	Division	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
11	A133 Main Road, Frating - Crossing Improvements	Design and implementation of a pedestrian refuge island, with associated kerbing, tactile paving and passenger transport improvements.	Tendring Rural West	Frating	Walking	Total scheme	LTEN193001	£42,000	Scheme slipped from 21/22.	Q4
12	Marine Parade West, Clacton-on-Sea - Crossing Point	Implementation of a crossing point close to the junction with Collingwood Road.	Clacton West	Unparished	Walking	Design	LTEN193002	£11,000	Design underway.	Q4
13	Colchester Road, Ardleigh - Bus cage	Design and implementation of a bus cage.	Tendring Rural West	Ardleigh	Passenger Transport	Total scheme	LTEN195003	£4,000	Completed.	COMPLETED
14	B1027 Flag Hill, St Osyth - Passenger Transport Improvements	Investigation into passenger transport improvements.	Brightlingsea	St Osyth	Passenger Transport	Design	LTEN195004	£8,000	Design completed.	COMPLETED
15	Wignall Street, Lawford - Passenger Transport Improvements	Investigation into providing bus stop infrastructure to a stop that is not currently marked.	Tendring Rural West	Lawford	Passenger Transport	Total scheme	LTEN195005	£7,500	Completed.	COMPLETED
16	Harwich Road, Great Bromley - Speed limit reduction	Detailed design and consultation of a 30mph speed limit through the village.	Tendring Rural West	Great Bromley	Traffic Management	Design	LTEN192021	£5,000	Scheme slipped from 21/22.	Q4
17	Plough Road, Aingers Green - New Stop	New bus stop to be installed.	Brightlingsea	Great Bentley	Passenger Transport	Total scheme	LTEN205001	£12,000		Q4
18	Mill Lane & Brook Street, Manningtree - Junction Improvements	Change of priority at the junction and other improvements.	Tendring Rural West	Manningtree	Traffic Management	Total scheme	LTEN202015	£8,000	Completed July 2022	COMPLETED
19	Landermere Road, Thorpe-le-Soken - Passenger Transport Improvements	Design and implementation of two new stops, including raised kerbing and flags.	Tendring Rural East	Thorpe Le Soken	Passenger Transport	Total scheme	LTEN205002	£12,000	Scheme slipped from 21/22.	Q4
20	A133 - Signage Review	Detailed design of signage improvements along the A133.	Various	Various	Traffic Management	Design	LTEN192020	£10,000	Scheme slipped from 21/22.	Q4
21	Jaywick - Signage Review	Detailed design of signage improvements following completed feasibility study.	Clacton West	Non Parished	Traffic Management	Design	LTEN202008	£10,000	Design underway.	Q4

Funded Schemes 2022-23

Total Value of Schemes	£447,000
------------------------	-----------------

Completed	Update
-----------	--------

Ref	Scheme name	Description	Division	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
22	Jaywick - Crossing Review	Detailed design of crossing improvements following completed feasibility study.	Clacton West	Non Parished	Walking	Design	LTEN203001	£10,500	Scheme slipped from 21/22.	Q4
23	Harwich Road, Wrabness signage	Install fresh signage on the approach to the Parish.	Tendring Rural West	Wrabness	Traffic Management	Total scheme	LTEN212002	£11,500	Designs circulated for approval.	Q4
24	Harwich Road, Wrabness - Footway Improvements	To undertake footway improvements between the junction with Station Road and Butler's Lane.	Tendring Rural West	Wrabness	Walking	Total scheme	LTEN213002	£16,000		Q4
25	Burrs Road, Clacton-on-Sea - Crossing Improvements	To install a crossing point within the vicinity of Kestrel Way	Tendring Rural East	Non Parished	Walking	Design	LTEN213003	£10,500		Q4
26	Harwich Road, Little Clacton - Footway Improvements	Footway improvements to make the route more accessible for pedestrians.	Tendring Rural East	Little Clacton	Walking	Total scheme	LTEN213004	£16,000		Q4
27	Great Oakley Parish - Signage Review	To undertake a signage review throughout the Parish.	Tendring Rural East	Great Oakley	Traffic Management	Design	LTEN212013	£6,500		Q4
28	Kings Parade, Holland-on-Sea - Build Out	To install a build-out along the route.	Clacton East	Non Parished	Walking	Design	LTEN213006	£5,000	Design underway. TDC owned land to consider.	Q4
29	Sladbury's Lane, Clacton-on-Sea - Signage Improvements	signage improvements	Clacton East	Non Parished	Traffic Management	Implementation	LTEN212015	£5,500	Ok to proceed. It is recommended to clear the vegetation as part of the scheme.	Q4
30	School Lane, Lawford - Signage Improvements	To install signage to deter HGVs from using the route.	Tendring Rural West	Lawford	Traffic Management	Total scheme	LTEN212016	£6,500	Completed August 2022	COMPLETED

Funded Schemes 2022-23

Total Value of Schemes	£447,000
------------------------	-----------------

Completed	Update
-----------	--------

Ref	Scheme name	Description	Division	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
31	Quay Street, Manningtree - Parking Improvements	To install parking restrictions to keep the slipway clear	Tendring Rural West	Manningtree	Traffic Management	Total scheme	LTEN202019	£3,500	Following a site meeting regarding objections a compromise has been reached to include wording of Except for loading and unloading.	Q4
32	Norwood Way, Walton-on-the-Naze - Parking Improvements	To implement junction protection lining to allow safe exiting for vehicles	Frinton and Walton	Frinton And Walton	Traffic Management	Total scheme	LTEN212008	£4,500	Currently going through the CMA process.	Q4
33	Walton Station to High Street - Crossing Review	To apply dropped kerbings to various locations	Frinton and Walton	Frinton And Walton	Walking	Design	LTEN213007	£5,000		Q4
34	Constable Avenue, Clacton-on-Sea - Dropped crossing.	To install a dropped crossing within the vicinity of Cann Hall Cottage	Clacton North	Non Parished	Walking	Total scheme	LTEN213008	£17,500	Design team visited site, ok to proceed to incorporate a few extra kerbs plus patching work to immediate area.	Q4
35	Spring Valley Lane, Ardleigh - Signage Improvements	To provide improved signage with width restrictions	Tendring Rural West	Ardleigh	Traffic Management	Total scheme	LTEN212020	£8,500	Completed	COMPLETED
36	Holland Road, Frinton-on-sea - Salt Bin	To provide a new salt bin	Frinton and Walton	Frinton And Walton	Traffic Management	Implementation	LTEN212023	TBC	Waiting delivery date for a black bin.	Q4
37	Arnold Road. Clacton On Sea - Drop kerbing	To Install Dropped kerbing to help prams and wheelchairs	Clacton West	Non Parished	Walking	Total scheme	LTEN213026	£14,500		Q4
38	Holland Road / Second Avenue - Salt Bin	To provide a new salt bin	Frinton and Walton	Frinton And Walton	Walking	Implementation	LTEN213027	TBC	Waiting delivery date for a black bin.	Q4
39	Hordle Street / Empire Road / Hordle Place	To provide Signage / White Lining to Highlight crossroads.	Harwich	Harwich	Traffic Management	Total scheme	LTEN212029	£5,000		Q4
40	Cox's Hill, Lawford - Street lighting	To install street lighting to the footway.	Tendring Rural West	Lawford	Walking	Design	LTEN223037	£8,000	Design only, Parish will fund the installation and ongoing maintenance. Speed limit wont be lowered.	Q4

Funded Schemes 2022-23

Total Value of Schemes	£447,000
------------------------	-----------------

Completed	Update
-----------	--------

Ref	Scheme name	Description	Division	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
41	The Walls, Mistley - Pedestrian Refuge	To install a pedestrian refuge within the vicinity of Kiln Lane.	Tendring Rural West	Mistley	Walking	Design	LTEN213001	£6,500		Q4
42	Chapel Road, Swan Road, Beaumont - Horse signage	Complete signage review of the route, due to other signs needing attention.	Tendring Rural East	Beaumont Cum Moze	Traffic Management	Total scheme	LTEN222040	£5,000		Q4
43	Dunthorpe Road, Sillett Close - Bollard replacement	To replace long term missing Bollards.	Clacton North	Non Parished	Walking	Total scheme	LTEN223041	£3,000	Design Team visited the site and have agreed to proceed the works to replace x1 missing bollard.	Q4
44	Coopers Lane, Clacton - PT build out	To install Build out for Bus passengers.	Clacton North	Non Parished	Passenger Transport	Total scheme	LTEN225044	£10,500	Currently on hold because of technical developments.	TBC
45	Tan Lane, Little Clacton - Increase length of speed limit	To relocate the 30mph speed limit signs	Tendring Rural East	Little Clacton	Traffic Management	Total scheme	LTEN222046	£7,500	Proceeding through the system.	Q4
46	Kings Parade J/W Salisbury Rd, Dropped kerbing.	To provide dropped kerbing	Clacton East	Tendring	Walking	Total scheme	LTEN223053	£8,000	Ok to proceed.	TBC

TENDRING LOCAL HIGHWAY PANEL REPORT 2 - SCHEMES AWAITING FUNDING LIST

This Schemes Awaiting Funding List identifies those scheme requests, which have been received for the consideration of the Tendring Local Highways Panel (LHP).

The Panel are now asked to review the schemes on the attached Schemes Awaiting Funding List and consider their further scheme funding recommendations for those they wish to see delivered in 2022/23. The remaining 2022/23 budget to allocate is £186,902.

The Panel may also remove any schemes they would not wish to consider for future funding.

There are currently Schemes Awaiting Funding with an estimated cost of £140,000, as shown in the summary below -

Scheme Type	Estimated Scheme Costs
Traffic Management	£38,500
Passenger Transport	£88,000
Walking	£13,500
Public Rights of Way	£0
Total	£140,000

On the Schemes Awaiting Funding List, the RAG column acknowledges the status of the scheme request as shown below:

RAG Status	Description of RAG status
G	The scheme has been validated as being feasible and is available for Panel consideration
A	The scheme has been commissioned for a feasibility study which needs completing before any Panel consideration
R	A scheme which is against policy or where there is no appropriate engineering solution
V	A scheme request has been received and is in the initial validation process

Schemes Awaiting Funding

Traffic Management

Total Value of schemes	£38,500
-------------------------------	----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	Alresford Road, Elmstead - Speed limit	Local residents are calling for investigation into a speed limit reduction to cover the row of houses on the eastern side of Alresford Road between The Chase and Sunnymead Farm.	Tendring Rural West	Total scheme	LTEN182015	TBC	Speed and volume survey information relayed back to Cllr Guglielmi. A validation could be written to consider a 40mph buffer here however average speeds are already low.	V
2	Cox's Hill, Lawford - Speed Reduction	Request for a reduction of speed along the A137.	Tendring Rural West	Validation	LTEN202003	N/A	Speed and volume survey results: Northbound - 38.9mph, Southbound - 37.8mph in the 60mph speed limit. In validation to consider a 40mph speed limit. Validation completed with a recommendation of not supported to progress, look to cancel scheme.	R
3	Plough Road, Aingers Green - Traffic Management Improvements	Request for investigation into improvements along Plough Road.	Brightlingsea	Validation	LTEN202009	TBC	Speed and volume survey results: Northbound - 34.2mph, Southbound - 33.6mph in the 30mph speed limit. Speed and volume survey data shared with Cllr Goggin. A meeting with the Parish council and Cllr Goggin has been held. Parish council to consider potential measures then report back.	R
4	Bradfield Parish - Gateway Features	Design and implementation of gateway features.	Tendring Rural West	Total scheme	LTEN202010	N/A	Scheme is being funded by the Parish via our licencing process.	R
5	School Road, Elmstead - Weight Restriction	Request to investigate the possibility of installing a weight restriction along the route.	Tendring Rural West	Total scheme	LTEN202022	TBC	In validation.	V

Schemes Awaiting Funding

Traffic Management

Total Value of schemes	£38,500
-------------------------------	----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
6	Wrabness Parish - Parking review	Request to review the inconsiderate parking along Wall Lane, Church Road and Rectory Road.	Tendring Rural West	Validation	LTEN212004	TBC	In validation.	V
7	Harwich Road, Great Bromley - Speed Limit Reduction	Request to investigate the possibility of extending the 30mph speed limit to include the Court House junction.	Tendring Rural West	Implementation	LTEN212007	N/A	New 30pmh limit to be posted in place of 40mph signs. Roundels on the road at posted limits plus chevron sign placed at corner of the bend on the eastern approach. Scheme progressing through the system.	A
8	Low Road, Harwich - Traffic Management Improvements	Request to investigate potential traffic calming measures following reported speeding issues.	Harwich	Validation	LTEN192002	TBC	This route will require significant amount of investment to lower average speeds due to site conditions. Cllr Henderson to request a Highway Surgery with the Cabinet Member.	R
9	Beaumont Road, Great Oakley - Footway Improvements	Request to investigate the possibility of piping and back filling the ditch, as well as footway improvements.	Tendring Rural East	Validation	LTEN212009	TBC	Waiting for HWB searches to be completed and investigating how far the enforcement has got.	V
10	Harwich Road, Little Clacton - Traffic Management Improvements	Request to investigate the possibility of installing traffic management improvements following reports of speeding vehicles.	Tendring Rural East	Validation	LTEN212010	N/A	Speed and volume survey reported speeds Northeast bound of 37.6mph and Southwest bound 36.5mph in a 30mph limit.	V
11	The Soils, Great Oakley - Safety Improvements	Request to review the route following reports of near misses.	Tendring Rural East	Validation	LTEN212011	TBC	In validation.	V

Schemes Awaiting Funding

Traffic Management

Total Value of schemes	£38,500
-------------------------------	----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
12	Walton Road, Thorpe-le-Soken - Signage Improvements	Request to investigate the possibility of installing signage on the approach to Kents Hill.	Tendring Rural East	Total scheme	LTEN212017	£4,500	Generally not supported as there is no evidence of incidents at this site, but can go ahead subject to 2 x signs being erected either side of Kents farm.	G
13	Mill Street, Brightlingsea - Quiet Lane	Request to investigate the possibility of installing a quiet lane.	Brightlingsea	Validation	LTEN201002	N/A	Speed and Volume Survey Results. Eastbound 13.9mph Westbound 12.9mph Demonstrating good speed compliance.	R
14	Bromley Road, Elmstead - Traffic Management Improvements	Request to review the approach to the village with a view of enhancing the presence of the 30mph speed limit.	Tendring Rural West	Design	LTEN212021	TBC	Waiting for Engineer to visit the site.	V
15	Oakley Road	Request for speed survey	Tendring Rural East	Validation	LTEN212031	TBC	Speed and volume survey results. Eastbound 34.8mph. Westbound 35.4mph. Speeds above the posted 30mph limit.	V
16	Brickmans Bridge, Station Rd, Bradfield Safety Barrier installation	Request to install Safety measures in AONB area.	Tendring Rural West	Validation	LTEN222036	TBC	Awaiting reply from Structures Department.	V
17	Beaumont-cum-Moze - Signage review	Detailed design to identify any remedial works and further signage improvements that could be made.	Tendring Rural East	Implementation	LTEN192001	£4,000	Waiting for the completion of the design.	A

Schemes Awaiting Funding

Traffic Management

Total Value of schemes	£38,500
-------------------------------	----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
18	Walton-on-the-Naze Signage review	Signage review of Walton Town Centre to identify any improvements that could be made.	Frinton and Walton	Implementation	LTEN192019	£8,000	Design completed, investigating removal of multiple signs.	G
19	The Street/London Road, Little Clacton - Signing and lining	Review of the existing signage on the bends and SLOW markings.	Tendring Rural East	Implementation	LTEN202001	TBC	Scheme not incorporated with LTEN183001, look to validate on its own if still required.	V
20	St Osyth Road, Alresford - Speed Limit and Gateways	Detailed design of gateway improvements and speed limit amendments.	Brightlingsea	Implementation	LTEN202023	TBC	Awaiting the completion of the design.	A
21	Clacton Road, Thorrington - Speed Limit and Gateways	Detailed design of gateway features, as well as speed limit amendments.	Brightlingsea	Implementation	LTEN202024	TBC	Awaiting the completion of the design.	A
22	Flag Hill, Great Bentley - Signing and Lining	feasibility study into potential parking, signing and junction improvements.	Brightlingsea	Implementation	LTEN202025	TBC	Awaiting the completion of the design.	A
23	Hollybush Hill, St Osyth - Speed Limit	Detailed design of speed limit amendments and vegetation clearance works.	Brightlingsea	Implementation	LTEN202026	TBC	Awaiting the completion of the design.	A
24	B1027 - Signage Review	Detailed design of signage improvements within the extents provided.	Various	Implementation	LTEN202027	TBC	Awaiting the completion of the design.	A

Schemes Awaiting Funding

Traffic Management

Total Value of schemes	£38,500
-------------------------------	----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
25	Harwich Road, Great Bromley - Speed limit reduction	Detailed design and consultation of a 30mph speed limit through the village.	Tendring Rural West	Implementation	LTEN192021	TBC	Awaiting the completion of the design.	A
26	A133 - Signage Review	Detailed design of signage improvements along the A133.	Various	Implementation	LTEN192020	TBC	Awaiting the completion of the design.	A
27	Jaywick - Signage Review	Detailed design of signage improvements following completed feasibility study.	Clacton West	Implementation	LTEN202008	TBC	Awaiting the completion of the design.	A
28	Beatrice Road, Clacton.	Request for speed survey along Beatrice Road.	Clacton West	Validation	LTEN222039	TBC	Speed and Volume survey data corrupted due to vandalism.	V
29	Cherry tree way, Clacton - Signage	Request to investigate speeding vehicles and lack of speed warning signs at the start of the road.	Clacton West	Validation	LTEN222042	N/A	Speed survey data returned speeds Northbound 30.1mph Southbound 30.5mph showing relatively good speed compliance. Site visit deemed no further action due to the road already in 30mph limit with clear signage / lighting, Concealed entrance signage not in-line with policy.	R
30	Kirby Cross, Thorpe road B1033 - Village gateway installation	New village Gateways / speed limit signage.	Frinton and Walton	Total scheme	LTEN222043	£14,500	Site visited by engineer, all ok to proceed with the request to replace gateways and roundel and speed markers.	G
31	Pork Lane, Clacton - Warning signage	Request to re site warning signs to improve sight lines.	Frinton and Walton	Total scheme	LTEN222050	£7,500	Ok to proceed, the chevron sign will be subject to a stats check as evidence of a gas main is close by.	G

Schemes Awaiting Funding

Traffic Management

Total Value of schemes	£38,500
-------------------------------	----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
32	A133 Weeley -Grass bank reduction	Request to reduce banking in size	Tendring Rural East	Validation	LTEN222051	TBC	Waiting for engineer to visit the site.	V
33	Sladburys Lane, Clacton, Bennett junction improvements	Request to reduce the Bennett Junction	Tendring Rural East	Validation	LTEN222052	TBC	Design Team visited site. Road safety due to be conducting its own survey of the site, once this is completed we will follow their findings. Do not remove from scheme list.	V
34	Kino Rd, Walton - No Through Rd signage	Request to place No Through Rd signage at the entrance of the road.	Frinton and Walton	Validation	LTEN222055	TBC	Waiting for design team to visit site.	V
35	Holland Rd, Little Clacton	Request to improve Rd safety with signage / linage build outs	Tendring Rural East	Validation	LTEN212024	TBC	Waiting for Engineer to visit the site	V
36	Albert Gardens, Clacton - Traffic / Junction improvements	Request to improve junction signage, word STOP painted on the road, look to raised tables also.	Clacton East	Validation	LTEN222057	TBC	Waiting for Design team to visit site.	V
37	St Johns Road, Clacton - Signage	Request to add a warning sign for Elderly outside the Assisted living Housing complex	Clacton East	Validation	LTEN222058	TBC	Waiting for Design team to visit site.	V
38	Harwich Rd, Gt Bromley Cats eyes	Request to update the cats eyes, refresh lining, add streetlighting to specific locations.	Tendring Rural West	Validation	LTEN222059	TBC	Waiting for Design team to visit site.	V

Schemes Awaiting Funding

Passenger Transport

Total Value of schemes	£88,000
------------------------	----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	The Street, Little Clacton, outside No 170 - Replacement shelter	Residents have raised a request for the replacement of an ageing bus shelter.	Tendring Rural East	Total scheme	LTEN165028	TBC	The progression of bus shelters is currently on hold pending a conclusion of a countywide audit.	A
2	Church Road, Brightlingsea - New shelter	Request from the Town Council for the north side of Church Road at the Maltings Road Stop. This stop will cover Maltings Estate/Colne School serving passengers travelling to the town centre.	Brightlingsea	Total scheme	LTEN165049	TBC	The progression of bus shelters is currently on hold pending a conclusion of a countywide audit.	A
3	Cox's Hill, Lawford - Passenger Transport Improvements	Installation of raised kerbs, flags and poles	Tendring Rural West	Total scheme	LTEN165050	£23,000	Installation of raised kerbs, flags and poles	G
4	Jaywick Infrastructure Upgrade - Passenger Transport Improvements	Cllr Honeywood and Cllr Overton have requested a review into the Passenger Transport infrastructure in Jaywick.	Various	Validation	LTEN195002	TBC	In validation.	V
5	B1027 Flag Hill, St Osyth - Passenger Transport Improvements	Investigation into passenger transport improvements.	Brightlingsea	Implementation	LTEN195004	£65,000	Design completed.	G
6	A137 Harwich Rd J/w Home Farm Lane Ardleigh. Bus stop relocation	Request from P/T to relocate existing bus shelter and install 30ft of new footway	Tendring Rural West	Validation	LTEN225001	TBC	Waiting for Design team to visit site.	V

Schemes Awaiting Funding

Walking

Total Value of schemes	£13,500
------------------------	---------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	Mayes Lane, Little Oakley - Footway Improvements	Request to investigate footway improvements following reports of difficulty crossing the road.	Tendring Rural East	Validation	LTEN213011	TBC	The validation has returned a recommendation not to proceed at the present time. Look to wait until the new development nearby has been completed, although a pedestrian crossing on a bend may not be supported by RSA. Still keep on the list.	R
2	Prince's Esplanade, Walton-on-the-Naze - Crossing Improvement	Request to investigate upgrading the existing pedestrian refuge to a zebra crossing.	Frinton and Walton	Validation	LTEN213010	N/A	Speed and Volume survey Results. Northbound 26.6mph Southbound 28.8mph. CDPV2 0.269X10X8 so not meeting criteria however a new survey was commissioned and we are waiting for the results.	R

Schemes Awaiting Funding

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
3	Harwich Road, Mistley - Zebra crossing installation	Request to install a zebra crossing point outside the Primary School.	Tendring Rural West	Validation	LTEN222034	TBC	PV2 survey returned a score of 0.005 . Speed survey results of Eastbound 32.2mph Westbound 30.8mph. Cllr looking to take to surgery.	R
4	Colchester Road, Elmstead - Crossing point	Perceived speeding issues and pedestrians experiencing issues crossing the road.	Tendring Rural West	Implementation	LTEN183006	TBC	Awaiting the completion of the design.	A
5	Jaywick - Crossing Review	Detailed design of crossing improvements following completed feasibility study.	Clacton West	Implementation	LTEN203001	TBC	Awaiting the completion of the design.	A
6	Gravel Hill Way, Harwich - Dropped kerbing	Request to provide dropped kerbings	Harwich	Validation	LTEN223051	TBC	Waiting for Engineer to visit the site	V
7	Carnarvon Rd J/W Skelmersdale Rd, Clacton - Pedestrian Refuge	Request to install a pedestrian refuge at the junction	Clacton West	Design	LTEN223052	£7,500	Ok to proceed to Design Only and subject to unknown underground Stats and a survey of turning movements.	G
8	Deanhill Ave, Clacton - Dropped Kerbs	Request to provide multiple dropped crossing point along the road	Clacton East	Design	LTEN223054	£6,000	Ok to proceed to Design only, subject to underground Stats and UST visit and road safety.	G

Schemes Awaiting Funding

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
9	Marine Parade West, Clacton-on-Sea - Crossing Point	Implementation of previously designed crossing point close to the junction with Collingwood Road.	Clacton West	Implementation	LTEN193002	TBC	Waiting for completion of design	A
10	Burrs Road, Clacton-on-Sea - Crossing Improvements	To install a crossing point within the vicinity of Kestrel Way	Tendring Rural East	Implementation	LTEN213003	TBC	Waiting for the completion of the design.	A
11	Kings Parade, Holland-on-Sea - Build Out	To install a build-out along the route.	Clacton East	Implementation	LTEN213006	TBC	Waiting for completion of the design.	A
12	Walton Station to High Street - Crossing Review	To install dropped kerbs between the train station and the high street.	Frinton and Walton	Implementation	LTEN213007	TBC	Waiting for the completion of the design.	A
13	Cox's Hill, Lawford - Street lighting	To install street lighting to the footway.	Tendring Rural West	Implementation	LTEN223037	TBC	Waiting for the completion of the design.	A